

Sample, 1000 Sample Ave, Sample, CA, 00000



Monday, September 7, 2020 Inspector Viktor Mikhailov (408)410-4557 viktor@npiinspect.com



Sample, 1000 Sample Ave, Sample, CA, 00000

			ACC	MAR	NI	NP	RR
FENCES / ENCLOSURES		☑ Recommend Repairs					Ø
☑Chain Link	✓Wood						

Comments:

Fence gate was dragging the ground located at the back of the building.



Fences / Enclosures: Fence gate was dragging the ground

			ACC	MAR	NI	NP	RR
ROOFING		Recommend Repairs					Ø
Age: 20- 25 Year(s)	Layers: 1		'				
☑ Walked On	☑ Asphalt / Composition	☑ Excessive Granular Loss	☑ Previous Repairs Noted			ted	
☐ Trim Trees / Branches							

Comments:

Keep trees and branches trimmed to prevent damage to roof covering.

The asphalt shingles on the roof appear to be suffering from excessive granular loss. Cracked shingles were observed at the time of inspection.

Leaks not always detectable.

Inspector: Viktor Mikhailov Inspection Date:

Inspector Phone: (408)410-4557 09/07/2020

Email: viktor@npiinspect.com



Sample, 1000 Sample Ave, Sample, CA, 00000



Roofing: Cracked shingles were observed at the time of inspection.

The asphalt shingles on the roof appear to be suffering from excessive granular loss.

FENESTRATION SYSTEMS

ACC	MAR	NI	NP	RR
	Ø			

☑ Metal ☑ Vinyl ☑ Wood ☑ General Deterioration

☑ Needs Caulk / Seal ☑ Single Pane(s)

Comments:

Observed security bars on the window.

Outdated metal and wooden framed windows remaining in property noted to be deteriorated but functional - marked marginal due to age and energy efficiency. Recommend replacement if time and budget allow.



Fenestration Systems: Observed security bars on the window.

Inspection Date: Inspector: Viktor Mikhailov Email: viktor@npiinspect.com

09/07/2020 Inspector Phone: (408)410-4557



Sample, 1000 Sample Ave, Sample, CA, 00000

Attic / Roof

Method of Inspection
☐ Physical Entry 80 % Visible

ATTIC / ROOF FRAMING AND SHEATHING

Recommend Repairs

ACC MAR NI NP RR

O O O O O

☑ Rafters

Comments:

Gap was noticed on multiple rafters and between rafter and board sheathing from the original build. Observed previous moisture stain on the board sheathing. Recommend further evaluation by qualified contractor(s).

Leaks not always detectable.



Attic / Roof Framing and Sheathing: Gap was noticed on the multiple rafter.



Attic / Roof Framing and Sheathing: Observed previous moister stain on the board sheathing.

Interior Foundation

Foundation Type ✓ Slab On Grade

Inspection Date: Inspector: Viktor Mikhailov Email: viktor@npiinspect.com 09/07/2020 Inspector Phone: (408)410-4557



Sample, 1000 Sample Ave, Sample, CA, 00000

		ACC	MAR	NI	NP	RR
INTERIOR FOUNDATION UNIT 3121	☑ Recommend Repairs					Ø

Comments:

Settlement type cracks observed on the slab. Monitor regularly and evaluate/repair as required.



Interior Foundation unit 3121: Settlement type cracks observed on the slab

INTERIOR FOUNDATION UNIT 3123

ACC MAR NI NP RR

Comments:

This was a slab on grade condition. Unable to inspect any interior foundation.

PLUMBING

Recommend Repairs

Water Service

☑ Water Public ☑ Water Off

Sewage Service

☑ Sewage Public

Fuel Service

☑ Shut Off Location: Exterior east side

☐ General Deterioration ☐ Water Conditioner Not Part of Inspection

Inspection Date: Inspector: Viktor Mikhailov Email: viktor@npiinspect.com

09/07/2020 Inspector Phone: (408)410-4557



Sample, 1000 Sample Ave, Sample, CA, 00000

	ACC	MAR	NI	NP	RR
SUPPLY Galvanized		Ø			
DRAINS 🗹 ABS 🗹 Cast Iron					Ø
VENTS		Ø			
FIRE SUPPRESSION SYSTEM				V	

Comments:

Water pressure tested at 80 PSI (pounds per square inch). Readings of 40-80 are considered normal. Limited visibility of plumbing pipes due to paint.

Some sections of the pluming have signs of rust and holes which can become a possible leakage problem. Observed sections of the drain pipe on the back exterior of unit # 2 slope upward. This could cause the drain to clog

Recommend further evaluation/repair by qualified contractor(s).

Main utility line, septic systems and gray water systems are excluded from this Inspection.



and not drain properly and should be corrected.

Plumbing: Observed sections of the drain pipe on the back exterior of unit #3121 slope upward



Plumbing: Some sections of the pluming have signs of rust and holes

Email: viktor@npiinspect.com

Inspector: Viktor Mikhailov Inspection Date: 09/07/2020

Inspector Phone: (408)410-4557



Sample, 1000 Sample Ave, Sample, CA, 00000

OFFICE # 1	☑ Recommend Repairs	ACC	MAR	NI	NP	RR
CEILINGS		Ø				
WALLS		Ø				
FLOOR / FINISH			Ø			
INTERIOR DOORS/HARDWARE					V	
ELECTRICAL						Ø
HEAT/AIR DISTRIBUTION					V	

Comments:

Approximately 90 % electrical outlets had no power at the time of inspection Missing multiple electrical cover plates.



Office # 1: Missing multiple electrical cover plates.



Office # 1: Missing multiple electrical cover plates.

Inspection Date: 09/07/2020

Inspector: Viktor Mikhailov Inspector Phone: (408)410-4557 Email: viktor@npiinspect.com



Sample, 1000 Sample Ave, Sample, CA, 00000

Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

FENCES / ENCLOSURES

REPAIR OR REPLACE

Fence gate was dragging the ground located at the back of the building.

ROOFING REPAIR OR REPLACE

The asphalt shingles on the roof appear to be suffering from excessive granular loss. Cracked shingles were observed at the time of inspection.

FENESTRATION SYSTEMS

MARGINAL

Outdated metal and wooden framed windows remaining in property noted to be deteriorated but functional - marked marginal due to age and energy efficiency. Recommend replacement if time and budget allow.

ATTIC / ROOF FRAMING AND SHEATHING

REPAIR OR REPLACE

Gap was noticed on multiple rafters and between rafter and board sheathing from the original build. Observed previous moisture stain on the board sheathing. Recommend further evaluation by qualified contractor(s).

INTERIOR FOUNDATION UNIT 3121

REPAIR OR REPLACE

Settlement type cracks observed on the slab. Monitor regularly and evaluate/repair as required.

PLUMBING

Supply

MARGINAL

Drains

REPAIR OR REPLACE

Vents

MARGINAL

Some sections of the pluming have signs of rust and holes which can become a possible leakage problem.

Observed sections of the drain pipe on the back exterior of unit # 2 slope upward. This could cause the drain to clog and not drain properly and should be corrected.

Recommend further evaluation/repair by qualified contractor(s).

Inspection Date: 09/07/2020

Inspector: Viktor Mikhailov Inspector Phone: (408)410-4557 Email: viktor@npiinspect.com



Sample, 1000 Sample Ave, Sample, CA, 00000

OFFICE #1

Floor / Finish

Electrical

MARGINAL

REPAIR OR REPLACE

Approximately 90 % electrical outlets had no power at the time of inspection Missing multiple electrical cover plates.

MAR (MARGINAL) The item/system was marginally acceptable. It performed its designed function at the time of the

inspection. However, due to age and/or deterioration, it will likely require early repair or replacement

RR (REPAIR OR REPLACE) The item/system failed to operate/perform its intended function, was structurally deficient, was unsafe or

was hazardous at the time of the inspection.

Inspection Date: Inspector: Viktor Mikhailov Email: viktor@npiinspect.com

09/07/2020 Inspector Phone: (408)410-4557